

Completion Report

1	Name of Work	Improvements & Asphaltting to road at ramaiah layout and Soundarya layout Surroundings in Bagalagunte ward No 14		
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 55 /20-21, Dt. 30.05.2019		
		EE/DD/TS/ 34 /20-21, Dt. 09-03.2020 .		
3	Head of Account which is Chargeable	P-3518		
4	Enstrument Order No. & Date	EE/DD/WO/ 127 /20-21, Dt.05.11.2020		
5	Name of Contractor	C Rajanna		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	Nil		
7	Measurement recorded in MB	MB No.4886		
	Page No	488501-502		
8	check Measurment of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division		
	incharge of the work			
10	a)Assistant Engineer	Chetakn K M		
	b) Asst. Exe. Engineer	M B Jayakumar		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	50.00 Lakhs	4067522.00	-	932478.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE